



BANGALORE ELECTRICITY SUPPLY COMPANY LIMITED

Wholly owned Govt. of Karnataka Undertaking

Commissioning details of of SRTPV Application No. 1000154743

Meters

	Bi-directional Main Meter	Existing Meter
Make	M/s Secure meters	M/s. Landis + Gyr
Type	ELECTRO TRIVECTOR METER	Electro static meter
Serial Number	X1816128	E072675
Phase	Three Phase	Three Phase
Meter constant	1.0	1.0
Initial Reading (Import)	1.6	1726.4
Initial Reading (Export)	1.5	0.0

Solar PV Panels

Sl No	Make	Type	Capacity of each module (kWp)	No. of modules	Sl. No of modules (Comma separated)	Total capacity in kWp
1	Vikram Solar	Mono	0.45	12	50155445,50155440,50155393,50155239,50155101,50155065,50154913,50154912,50154907,50154570,50154332,50157397	5.4

Inverter

Sl No	Make	Type	Input Voltage	Output Voltage	Capacity of Inverter (kVA)	No. of Inverters	Sl. No of Inverters (Comma separated)	Total capacity (kVA)
1	M/s. Fronius India Pvt. Ltd.,	String	588.0	400.0	5000.0	1	31516705	5000.0

Inspection

Is Anti-Islanding feature Available ?	Yes
Is DC earthing verified ?	Yes
Is AC earthing verified ?	Yes
Is LA earthing verified ?	Yes

Is AC & DC DB available ?	Yes
Is Manual Switch on solar side available ?	Yes
Is Relay operated automatic switch at net-meter side available ?	Yes
Date of Inspection	08 Dec 2021
Date of Synchronization to BESCO grid	08 Dec 2021
Synchronization Voltage Level	400

Report submitted on : 03 Jan 2022 12:40:19 PM

This is a system generated letter and doesn't require signature